BRUHAT BANGALORE MAHANAGARA PALIKE

PWD FORM - 45 (WORK SLIP)

Name of Work: Improvements to Roads and Drains at Basavasamithi and Surrounding area in Ward No. 14 (Vidyaranyapura).

Name of Agency: M/s. S.S Enterprises, Prop: Sri. Nagaraj. M S/o Muniraju. H, No. 730, 1st Floor, 62nd Cross, 5th Block, Rajajinagara, Bangalore 560010.

Estimated Cost: Rs. 25,00,000.00

Approved Amount : Rs. 16,48,838.61

Work Order No. BBMP/EE/BTP/WO/161/2022-23 Dated: 14-03-2023.

SL. No.	Description	Unit	Qty. as per Sanctioned Estimate			Qty. as per Tender			Actual executed Qty.	Qty. as per Actuals upto 125%			Qty. as per Actuals above 125%			Total Executed Amount	Savings	Excess	Remarks
			Qty.	Rate	Amount	Qty.	Rate	Amount		Qty.	Rate	Amount	Qty.	Rate 2023-24 +/- T.P	Amount				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Earth work Excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in	Cum	290.00	204.60	59334.00	290.00	104.00	30160.00	359.69	359.69	104.00	37407.76	0.00	0.00	0.00	37407.76		7247.76	
2	Providing and laying in position Plain Cement Concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed	Cum	43.50	6109.40	265758.90	43.50	5109.00	222241.50	39.44	39.44	5109.00	201498.96	0.00	0.00	0.00	201498.96	20742.54		
3	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works &	Cum	91.35	6893.04	629679.20	91.35	5893.00	538325.55	88.40	88.40	5893.00	520941.20	0.00	0.00	0.00	520941.20	17384.35		
4	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. MORTH		5.48	101387.00	555600.76	5.48	95387.00	522720.76	5.46	5.46	95387.00	520813.02	0.00	0.00	0.00	520813.02	1907.74		
5	Providing and Fixing pre cast Covering Slab made out of CC 1:2:4 with **10cm** thick and Finishing cutting, including form work,curing, including cost of all	Sqm	261.00	2072.00	540792.00	261.00	1072.00	279792.00	179.46	179.46	1072.00	192381.12	0.00	0.00	0.00	192381.12	87410.88		
6	Loading and Unloading of Stone Boulder / Stone aggregates / Sand / Kankar / Moorum. (Tipper 14 m3) **(PWD SR 2021-22 Vol-III Page No.3, Item No.1.1C)**	Cum	290.00	81.40	23606.00	290.00	65.00	18850.00	359.69	359.69	65.00	23379.85	0.00	0.00	0.00	23379.85		4529.85	

Scanned with CamScanner

7	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 10 km = 180 t.km **(PWD SR 2021-22 Vol-III Page No.3, Item No.1.4B)**	T.Km	371.20	115.50	42873.60	371.20	99.00	36748.80	460.40	460.40	99.00	45579.60	0.00	0.00	0.00	45579.60		8830.80	
																1542001.51		20608.41	
	Sub Total				2117644.46														
	1% Third Party Inspection Charges				381176.00														
	Miscelaneous and unforgen charges	LS			468.00														
	Total				**2499288.00**			**1648838.61**								**1542001.51**	**127445.51**	**20608.41**	
																	1.25 %		

Work Slip Amount Percentage Excess $\frac{\text{20608.41}}{\text{1648838.61}} \times 100$ = **1.25%**

Approved Tender Amount

Assistant Engineer
New Ward No. 14

Assistant Executive Engineer
Bruhat Bangalore Mahanagara Palike
Vidyaranyapura Sub Division

Executive Engineer
Bruhat Bangalore Mahanagara Palike
Byatarayanapura Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner